




The following must be completed prior to final inspection of a Mobile Home Foundation:



Foundation System Complete

- Anchorage
- Ground cover under home

Skirting Installed

- Ventilation of Crawl Space
- Access Door

Landings - Stairs at every Exterior Door

- Landing
- Access stairs (complete with handrails and guardrails)

Final Grade to Property

- Slope away from mobile home
- Sewage final (authorization to operate a sewage disposal system)