



**Contractors Present:** Ryan (Gus) Gobbi, Twin Rivers  
Sheldon Mayert, Twin Rivers  
Stuart Holland, Gable Construction  
Rod Mickey, Ram Excavating

**XCG Consultants Ltd.** Michel Lefebvre  
**RDFFG Staff Present:** Petra Wildauer, General Manager of Environmental Services  
Jenna Crandall, Service Centre Representative

**Minutes Recorded By:** Jenna Crandall, Service Centre Representative

**Sign in Sheet:** 10:30 a.m. Contractors completed sign-in sheet, along with introductions.

**Call to Order:** 10:30 a.m.

---

**Michel Lefebvre:**

- 273 m long lay it in then tie into gas system in the future
- blind flange pipe ends as shown on drawings
- bed and drain rock
- 1 m depth typical
- Approximately 2 m depth max, 5% grade for moisture to run off

---

**Questions and Answers:**

**Question:** Is it solid pipe grade or perforated?  
**Answer:** It is solid pipe graded at 5% - grade not required for perforated.

**Question:** Non welded slip joints perforated pipe?  
**Answer:** Welded solid pipe, transition to solid to perforated detailed in drawings.

**Question:** Blind flanges not buried?  
**Answer:** Detailed in drawings.

**Question:** What type of cover?  
**Answer:** Restore existing cover.

**Question:** Solid pipe used all the way down the slope?  
**Answer:** Detailed in drawings.

**Question:** Health and Safety?  
**Answer:** Detailed under Specifications.

**Question:** Just a sweep, not a fitting?  
**Answer:** Pipe sweeps no fitting required.

**Question:** Excavated waste need to be scaled?  
**Answer:** Excavated waste scaled for payment for awarded contractor.

**Question:** Fence removal?  
**Answer:** Litter fence and wood chip pile to be removed by current contractor.

---

**Adjourned** 10:52 a.m.

---